
#### Sound Transit: East Link Project Update Joint Transportation Committee June 18th, 2008



Connecting downtown Seattle, Mercer Island, Bellevue and Redmond via I-90

## ST Participation with the I-90 Independent Review Team

- Regular Coordination
  - Weekly conference calls
  - Three meetings in Seattle
- ST/WSDOT responded to requests in IRT letter of April 24, 2008
- ST advanced engineering/analysis as necessary to support the IRT review



## **Expansion Joint**

- Rail expansion joint/track bridge must accommodate same movements as traffic expansion joint
  - longitudinal expansion
  - vertical rotation
  - horizontal rotation

I-90 Traffic Expansion Joint






## **Trackwork Examples from Vancouver**

#### Longitudinal Expansion


#### **Vertical Rotation**







# **I-90 Track Bridge**





## Work Advanced for the IRT


- Passenger Comfort Analysis
  - Verified passenger experience will be within accepted criteria
- Next Steps
  - IRT confirms ST2 Expert Review panel recommendation for developing a prototype
  - Staff will further develop plans for early final design and prototyping and be ready to implement upon funding availability



## **Stray Current Control**

- Power to light rail supplied via overhead catenary and returns to substation via running rail
- Modern rail systems include track isolation measures
  - Enhanced protection recommended for floating bridge







# **Floating Bridge Stray Current Control**

- Three layers of protection
  - High insulating rail fasteners
  - Stray current collector mesh
  - Upgrade anchor cable cathodic protection system to protect the pontoons







## **Stray Current Monitoring**

- Continuous remote monitoring
  - Will automatically detect failures in the isolation systems and alert maintenance personnel
  - ST Operations and Maintenance will respond and repair





## **Stray Current Analysis**

- Work Advanced for the IRT
  - Analyzed isolation techniques
  - Built test section to confirm electrical insulation results during wet conditions








## **Light Rail Installation**


- Direct fixation rail on plinth blocks
- Plinth blocks attached to bridge deck with dowel rods





## **Light Rail Installation**

• Bridge deck has a dense fabric of reinforcing steel and post-tensioning cable



12



## **Light Rail Installation**

- Locating Steel in the Bridge
  - Ground penetrating radar
  - Pachometer
  - X-ray







### **Next Steps**

- Complete review process with the IRT
- Develop plans to implement IRT recommendations

#### Thanks to the IRT for their Efforts, Expertise and Professionalism



#### **Questions?**









