Hood Canal Bridge Project Progress Report – July 2009

Paula J. Hammond Secretary David L. Dye
Deputy Secretary

Steve Reinmuth
Chief of Staff

Steve Roark

Assistant Region Administrator for Construction

Joint Transportation Committee July 7, 2009




Hood Canal Bridge Project Progress ReportJuly 2009



Location, Location, Location

The Hood Canal Bridge is a vital transportation link between the northeast Olympic Peninsula and Kitsap, King, Pierce and Snohomish counties.






Project Accomplishments



Work Item	Complete
Steel Fabrication	100%
Pontoon Construction	100%
Anchor Construction	100%
Pontoon Assembly, Outfitting, Testing	100%
Float in	100%
West Retrofit 43%	
TOTAL PROJECT	95%

Bridge closure lasted only 34 days, 11 days less than the allowed amount.


Financial Overview



January 2009 Budget \$499.8 million

 A PCRF for \$508 to \$510 million is being prepared to address added costs for float-in weather delays, anchor cable installation, and mechanical/ electrical rehabilitation on the west draw span.

East-Half Pontoons





Panorama of the old Hood Canal Bridge from Salisbury Park (March 2008)

Float-in Milestones: Removal

Date Completed Work Activity

5/1/09.	12:01 a.m.	Close Bridge	to Traffic
-, -, -,		01000 = 1100,50	

5/1/09 Remove old retractable draw pontoons	5/1/09	Remove old retractable draw pontoons
---	--------	--------------------------------------

5 / 1 / 0 0	Damassa ald and Amassa
5/4/09	Remove old east truss

5/7/09	Remove old draw span	assembly (NOP)
--------	----------------------	----------------

5/9/09	Remove old	l west A frame

5/9/09 Remove old roadway pontoons (Q and R)

5/11/09 Remove old roadway pontoons (STUV)

5/20/09 Remove old east-side pier four



East truss removed.



Tugboats tow away old east draw span (pontoons NOP).



Pontoons Q and R removed.

Float-in Milestones: Installation

Date Completed Work Activity

5/9/09 Set new west A frame

5/13/09 Move in new roadway pontoons (UVWX)

5/15/09 Set new west truss

5/16/09 Move in pontoon RST

5/18/09 Set new east truss

5/18/09 Move in new east draw span



Pontoons R, S and T are set in place.



Cranes lower west truss in place.



Worker connects anchor cable inside pontoon RST.

Float-in Milestones: Joining/Testing/Opening

Date Completed	Work Activity

5/17/09 Connect pointoons C v W11 and R51	5/17/09	Connect pontoons	UVWX	and RST
---	---------	------------------	------	---------

5/24/09 Test draw span

5/25/09 Set span 66 between UVWX and RST roadway

5/25/09 Set span 72 between RST and draw span roadway

5/31/09 Complete utility connections

6/2/09 Complete barrier installation


6/2/09 Complete joint work, grouting, post-tensioning

6/3/09 Complete 20 consecutive draw span tests

6/3/09, 10:19 p.m. Open bridge to traffic



Pontoons R, S and T are set in place.



First East draw span testing.



Setting span 72.

Closure Goals Accomplished

- Well thought-out closure mitigation plan was in place.
- Provided advance notification so travelers planned ahead.
- Helped travelers find alternate travel options.
- Monitored alternate routes and services and ensured effective operations during the closure.
- Communicated project changes to drivers.
- Re-opened the bridge on time.

Ways to Get Around

- Fly: Kenmore Air flights doubled
- Port Townsend/Edmonds: 3,000 cars, 220 trucks, 500 walk-ons
- WSF System: Overall ridership down 6.5% with foot passenger numbers up and car numbers down; PT/Keystone ↑ 31%; Edmonds/Kingston ↓ 30%
- Drive around: Traffic in Quilcene on US 101 increased from 4,000-5,000 vehicles per day to 8,000-10,000 per day with a peak of 25,000 vehicles on the Friday before Memorial Day
- Cross Hood Canal: This system moved 70,000+ riders



Port Gamble Park and Ride was used extensively.




Jefferson County Transit provided service to and from the water shuttle.




The water shuttle crosses Hood Canal.

How Information Was Shared

- www.HoodCanalBridge.com
 - Project page = 645,000 views
 - Blog = 115,000 views
- Traffic cameras = 493,000 views
- **1-877-595-4222** = 11,000+ calls
- Daily updates = Blog messages
- **E-mail/text messages** = 54 sent




- Signs = Remotely changeable signs alerted riders to changes
- Highway Advisory Radio = Alerted riders to system cancellations and roadway incidents



Project Closure Successes


- Implemented new system.
- Quickly responded and adjusted.
- Moved 70,000+ people across canal.
- Stayed safe.
- Assisted drivers.
- Cleared highway incidents quickly.
- Integrated operations and staff from Washington State Ferries, WSDOT maintenance and WSDOT construction.
- Set up/took down facilities/equipment on schedule.



Commuters walk up the boat ramp to board the water shuttle at South Point.

Next Steps

- West-half Electrical and Mechanical Retrofit: October 2009
- Anchor Cable Installation:
 October 2009
- Contractor Demobilization:
 December 2009
- K-G Financial Audit: January 2010
- Project Closeout:
 June 2010



The Finished Product

A wider, safer bridge that is more affordable to maintain, protecting lives and livelihoods for decades to come.

- 14 new pontoons
- 3 refurbished pontoons
- 2 new transition spans
- 2 new approach spans
- 20 new anchors
- 1 wider west-half



Questions?

For more information on the Hood Canal Bridge Project, please contact:

Kevin Dayton, Region Administrator (360) 357-2605, or DaytonK@wsdot.wa.gov.

or

Steve Roark, Asst. Region Administrator for Construction (360) 357-2607, or RoarkS@wsdot.wa.gov.

