

**I-5/116th Street Interchange Reconstruction Project**  
**Status of Permitting**  
**Phase 3 – New Bridge and Realignment of Ramps**  
October 22, 2012

**Corps Section 404 Permit**

- The NWP 14 was verified (issued) on 5/5/09 and expired on May 9, 2011. It was re-verified on 5/13/11 and is effective until March 2015.
- Upon completion of the authorized work, the *Certificate of Compliance with Department of the Army Permit* form must be submitted.

**Section 401 Water Quality Certification & CZMA**

- By letter dated 5/7/09, Kerry Carrol at Ecology confirmed that the project meets the State 401 Water Quality Certification conditions for NWP #14, and that an individual State 401 Certification will not be needed for the project.

**WDFW Hydraulic Project Approval**

- HPA was issued on August 19, 2009. It expires on February 4, 2013.
- Extension will be requested (post 90% PS&E, November 2012)

**EPA NPDES (National Pollution Discharge Elimination System) General Permit for Stormwater Discharges from Construction Activities**

- EPA has jurisdiction for work on Tribal land;
- New NPDES NOI will need to be submitted to EPA (post 90% PS&E, November 2012)

**Washington State Department of Ecology NPDES (National Pollution Discharge Elimination System) General Permit for Stormwater Discharges from Construction Activities**

- Ecology has jurisdiction for work outside of Tribal land. For Phase 3 work, this includes ground disturbance of an acre or more within WSDOT rights-of-way, and/or on City of Marysville land.
- New NPDES NOI will need to be submitted to WDOE (post 90% PS&E, November 2012)

**WSDOT General Permit**

- New permit needed (post 90% PS&E, November 2012)

**City of Marysville Right of Way Use Permit**

- New permit needed (post 90% PS&E, November 2012)

**Tulalip Tribes Grading Permit**

- New permit needed (post 90% PS&E, November 2012)